Centerra Gold Inc. - Kumtor Project
Diamond Drill Hole Locations
Period: July 1st, 2018 to September 30th, 2018

Hole ID	Latitude	Longitude	Elevation (m)	Length (m)	Collar Azimuth	Collar Dip	Purpose
D1784	41.847702	78.187384	3842.58	329.7	319	-45	Hockey Stick Zone
D1785	41.847459	78.188732	3828.07	408.4	319	-50	Hockey Stick Zone
D1786	41.847696	78.187388	3842.24	347.4	319	-58	Hockey Stick Zone
D1787	41.847445	78.188745	3828.00	350.0	319	-70	Hockey Stick Zone
D1788	41.847597	78.187935	3835.61	173.5	319	-33	Hockey Stick Zone
D1790	41.847709	78.187367	3841.98	390.0	319	-70	Hockey Stick Zone
D1791	41.867314	78.203076	4090.90	200.0	319	-55	North Wall
D1792	41.867534	78.204648	4123.00	203.0	319	-55	North Wall
D1795	41.866241	78.204133	4111.16	270.0	319	-60	North Wall
D1796	41.867135	78.205035	4125.00	200.5	319	-60	North Wall
D1797	41.847709	78.187367	3841.98	491.6	319	-90	Hockey Stick
D1798	41.865558	78.201840	4077.21	200.0	319	-55	North Wall
D1799	41.847821	78.186738	3848.47	183.0	319	-45	Hockey Stick
D1802	41.844850	78.172822	3987.82	223.5	319	-60	North Wall
D1803	41.863878	78.203418	4051.36	220.0	319	-45	North Wall
D1806	41.847807	78.186736	3847.62	102.2	319	-65	Hockey Stick
D1807	41.863809	78.202355	4057.66	300.0	319	-65	North Wall
DN1793	41.876014	78.226156	4073.66	382.8	319	-70	North-East
DN1794	41.876235	78.227275	4113.38	219.3	319	-48	North-East
DN1794A	41.876235	78.227275	4113.38	488.0	319	-48	North-East
DN1800	41.875668	78.220604	3976.00	210.0	319	-57	North-East
DN1800A	41.875655	78.220616	3976.74	96.3	319	-57	North-East
DN1805	41.876620	78.229202	4165.35	243.0	319	-50	North-East
SW-18-257	41.839479	78.177055	4164.32	428.0	319	-55	South-West
SW-18-258	41.840540	78.177548	4159.69	397.0	319	-55	South-West
SW-18-259	41.842209	78.179099	4218.30	500.6	319	-62	South-West
SW-18-260	41.843109	78.179368	4208.79	188.7	319	-60	South-West
SW-18-261	41.844859	78.172816	3987.00	202.5	319	-55	South-West
SW-18-262	41.845560	78.171588	3980.22	198.0	319	-65	South-West
SW-18-263	41.843985	78.173022	4000.27	95.3	319	-65	South-West

Projection: WGS 84

Azimuth: Magnetic

Notes: This information should be read together with our news release of October 31, 2018. Tables are current as of September 30, 2018.

Boris Kotlyar, a member with the American Institute of Professional Geologists (AIPG)is Centerra's is the qualified person for the purpose of National Instrument 43-101.

Centerra Gold Inc. - Kumtor Project
Diamond Drill Hole Assay Results
Period: July 1st, 2018 to September 30th, 2018

Drill Hole	Location	Purpose		From (m)	To (m)	Core Length (m)	Au (g/t)
D1784	Hockey Stick Zone	Section -62. Test mineralization zone.		191.70	223.80	32.10	1.37
				255.20	259.20	4.00	1.56
				264.60	269.80	5.20	1.25
D1785	Hockey Stick Zone	Section -54. Test mineralization zone.		176.30	191.30	15.00	3.62
				199.30	205.40	6.10	1.43
				227.50	233.00	5.50	1.55
				365.50	374.90	9.40	1.19
				388.00	394.20	6.20	1.96
D1786	Hockey Stick Zone	Section -62. Test mineralization zone.		181.50	206.00	24.50	2.79
				232.00	236.70	4.70	2.37
				246.00	258.10	12.10	1.45
				270.00	277.90	7.90	1.31
				324.00	336.00	12.00	1.31
D1787	Hockey Stick Zone	Section -54. Test mineralization zone.		174.20	194.10	19.90	2.80
D1788	Hockey Stick Zone	Section -58. Test mineralization zone.	*Stop due technical problem, no significant intercept*				
D1790	Hockey Stick Zone	Section -62. Test mineralization zone.		156.00	174.50	18.50	3.62
				180.50	206.90	26.40	5.57
			includes	*186.00*	*195.80*	*9.80*	*10.42*
				213.00	217.60	4.60	1.96
				233.50	238.70	5.20	1.56
D1791	North Wall	Section 174. Test mineralization zone.	*No significant intercept*				
D1792	North Wall	Section 186. Test mineralization zone.	*No significant intercept*				
D1795	North Wall	Section 174. Test mineralization zone.		22.00	29.00	7.00	2.45
D1796	North Wall	Section 186. Test mineralization zone.	*No significant intercept*				
D1797	Hockey Stick Zone	Section -62. Test mineralization zone.		154.90	203.30	48.40	2.85
			includes	*196.10*	*199.80*	*3.70*	*11.51*
D1798	North Wall	Section 154. Test mineralization zone.	*No significant intercept*				
D1799	Hockey Stick Zone	Section -66. Test mineralization zone.	*Stop due technical problem, results are pending*				
D1802	North Wall	Section 158. Test mineralization zone.	*No significant intercept*				
D1803	North Wall	Section 154. Test mineralization zone.		73.60	78.00	4.40	2.78
D1806	Hockey Stick Zone	Section -66. Test mineralization zone.	*Stop due technical problem, no significant intercept*				
D1807	North Wall	Section 146. Test mineralization zone.	*Results are pending*				

Notes: This information should be read together with our news release of October 31, 2018. Tables are current as of September 30, 2018.

Individual assays are top cut to 60 g/t Au prior to composite calculation

Reported intervals are longer than 4.0 m, grade greater than 1.0 g/t Au and include maximum internal waste of 5.0 m where it exists.

Boris Kotlyar, a member with the American Institute of Professional Geologists (AIPG)is Centerra's is the qualified person for the purpose of National Instrument 43-101.

centerraGOLD

Centerra Gold Inc. - Kumtor Project
Diamond Drill Hole Assay Results
Period: July 1st, 2018 to September 30th, 2018

Drill Hole	Location	Purpose		From (m)	To (m)	Core Length (m)	Au (g/t)
SW-18-257	South-West	Section 3225. Test mineralization zone.		307.90	318.90	11.00	1.57
				344.70	378.70	34.00	2.23
SW-18-258	South-West	Section 3235. Test mineralization zone.		290.90	302.50	11.60	2.15
				344.70	354.60	9.90	2.95
SW-18-259	South-West	Section 3265. Test mineralization zone.		364.30	369.30	5.00	2.57
				377.30	400.20	22.90	2.82
			includes	*377.30*	*380.40*	*3.10*	*8.80*
SW-18-260	South-West	Section 3275. Test mineralization zone.	*Stop due technical problem, no significant intercept*				
SW-18-261	South-West	Section 3235. Test mineralization zone.	*Results are pending*				
SW-18-262	South-West	Section 3230. Test mineralization zone.		22.00	29.00	7.00	2.45
SW-18-263	South-West	Section 3230. Test mineralization zone.					

Notes: This information should be read together with our news release of October 31, 2018. Tables are current as of September 30, 2018.

Individual assays are top cut to 60 g/t Au prior to composite calculation

Reported intervals are longer than 4.0 m, grade greater than 1.0 g/t Au and include maximum internal waste of 5.0 m where it exists.

Boris Kotlyar, a member with the American Institute of Professional Geologists (AIPG)is Centerra's is the qualified person for the purpose of National Instrument 43-101.

Centerra Gold Inc. - Kumtor Project
Diamond Drill Hole Assay Results
Period: July 1st, 2018 to September 30th, 2018

Drill Hole	Location	Purpose	From (m)	To (m)	Core Length (m)	Au (g/t)
DN1793	North-East	Section 386. Test mineralization zone.	*No significant intercept*			
DN1794	North-East	Section 394. Test mineralization zone.	*Stop due technical problem, no significant intercept*			
DN1794A	North East	Section 394. Test mineralization zone.	*No significant intercept*			
DN1800	North East	Section 346. Test mineralization zone.	75.20	81.00	5.80	1.00
DN1800A	North East	Section 346. Test mineralization zone.	*Results are pending*			
DN1805	North East	Section 410. Test mineralization zone.	*Results are pending*			

Notes: This information should be read together with our news release of October 31, 2018. Tables are current as of September 30, 2018.

Individual assays are top cut to 60 g/t Au prior to composite calculation

Reported intervals are longer than 4.0 m, grade greater than 1.0 g/t Au and include maximum internal waste of 5.0 m where it exists.

Boris Kotlyar, a member with the American Institute of Professional Geologists (AIPG)is Centerra's is the qualified person for the purpose of National Instrument 43-101.

Kumtor project, Kyrgyzstan



This information should be read together with our news release of October 31, 2018.
Boris Kotlyar, a member with the American Institute of Professional Geologists (AIPG) is Centerra's is the qualified person for the purpose of National Instrument 43-101.

Kumtor project – Kyrgyzstan

Kumtor Exploration
Gold Grade x Thickness
Longitudinal Section
Kumtor Trend



This information should be read together with our news release of October 31, 2018.
Boris Kotlyar, a member with the American Institute of Professional Geologists (AIPG) is Centerra's is the qualified person for the purpose of National Instrument 43-101.

Kumtor project, Kyrgyzstan



Kumtor, Hockey Stick Zone, drill hole results, Q3 2018

This information should be read together with our news release of October 31, 2018.
Boris Kotlyar, a member with the American Institute of Professional Geologists (AIPG) is Centerra's is the qualified person for the purpose of National Instrument 43-101.

Kumtor project, Kyrgyzstan



Kumtor, Hockey Stick Zone, drill hole results, Q3 2018

This information should be read together with our news release of October 31, 2018.
Boris Kotlyar, a member with the American Institute of Professional Geologists (AIPG) is Centerra's is the qualified person for the purpose of National Instrument 43-101.

Kumtor project, Kyrgyzstan



Kumtor, NW Wall Zone, drill hole results, Q3 2018

This information should be read together with our news release of October 31, 2018.
Boris Kotlyar, a member with the American Institute of Professional Geologists (AIPG) is Centerra's is the qualified person for the purpose of National Instrument 43-101.

Kumtor project, Kyrgyzstan



Kumtor, NW Wall Zone, drill hole results, Q3 2018

This information should be read together with our news release of October 31, 2018.
Boris Kotlyar, a member with the American Institute of Professional Geologists (AIPG) is Centerra's is the qualified person for the purpose of National Instrument 43-101.

Kumtor project, Kyrgyzstan



Kumtor, South-West Area, drill hole results, Q3 2018

This information should be read together with our news release of October 31, 2018.
Boris Kotlyar, a member with the American Institute of Professional Geologists (AIPG) is Centerra's is the qualified person for the purpose of National Instrument 43-101.

Kumtor project, Kyrgyzstan



Kumtor, South-West Area, drill hole results, Q3 2018

This information should be read together with our news release of October 31, 2018.
Boris Kotlyar, a member with the American Institute of Professional Geologists (AIPG) is Centerra's is the qualified person for the purpose of National Instrument 43-101.

Kumtor project, Kyrgyzstan



Kumtor, South-West Area, drill hole results, Q3 2018

This information should be read together with our news release of October 31, 2018.

Boris Kotlyar, a member with the American Institute of Professional Geologists (AIPG) is Centerra's is the qualified person for the purpose of National Instrument 43-101.

Kumtor project, Kyrgyzstan



Kumtor, South-West Area, drill hole results, Q3 2018

This information should be read together with our news release of October 31, 2018.
Boris Kotlyar, a member with the American Institute of Professional Geologists (AIPG) is Centerra's is the qualified person for the purpose of National Instrument 43-101.

Kumtor project, Kyrgyzstan



Kumtor, North-East Area, drill hole results, Q3 2018

This information should be read together with our news release of October 31, 2018.
Boris Kotlyar, a member with the American Institute of Professional Geologists (AIPG) is Centerra's is the qualified person for the purpose of National Instrument 43-101.

Centerra Gold Inc. - Mount Milligan Drilling Summary
Diamond Drill Hole Locations
Period: July 1st, 2018 to September 30th, 2018

Hole ID	Location	Location Easting	Location Northing	Elevation (m)	Length (m)	Collar Azimuth	Collar Dip	Purpose
18-1078	EMBX zone	434934.56	6109815.00	1091.09	279.81	270	-80	Near-pit exploration
18-1079	WBX zone	434190.78	6109200.45	1100.08	151.48	360	-90	Near-pit infill
18-1080	66 Zone	434990.43	6108947.26	980.60	367.28	218.0	-45.0	Near-pit exploration
18-1081	66 Zone	434990.43	6108947.26	980.60	443.79	140.0	-50.0	Near-pit exploration
18-1082	66 Zone	434908.07	6108948.29	980.29	337.41	230.0	-50.0	Near-pit exploration
18-1083	66 Zone	434770.98	6108950.16	980.50	303.58	265.0	-68.0	Near-pit exploration
18-1084	66 Zone	434917.97	6109049.71	980.76	325.22	270.0	-60.0	Near-pit exploration
18-1085	Goldmark	433505.82	6109550.35	1224.83	380.09	88.2	-85.3	Brownfields exploration
18-1086	Goldmark	433283.47	6109398.75	1272.71	410.57	180.3	-72.7	Brownfields exploration
18-1087	North Slope	431551.00	6108488.00	1234.00	477.00	225.0	-70.0	Greenfields exploration
18-1088	Goldmark	431492.00	6108720.00	1166.00	500.00	270.0	-60.0	Greenfields exploration
18-1089	North Slope	432991.19	6109528.79	1264.83	601.98	357.5	-84.6	Brownfields exploration
18-1090	Saddle West	433633.59	6109304.43	1158.94	644.65	90.4	-82.3	Brownfields exploration
18-1091	North Slope	432957.71	6109414.22	1271.70	541.63	224.2	-72.9	Brownfields exploration
18-1092	Goldmark	431551.00	6108488.00	1234.00	501.00	89.8	-79.6	Greenfields exploration
18-1093	Goldmark	433480.35	6109001.03	1104.50	500.18	272.2	-85.3	Brownfields exploration
18-1094	Saddle West	431492.00	6108720.00	1166.00	478.00	90.0	-70.0	Greenfields exploration
18-1095	North Slope	433255.00	6111692.00	1124.00	354.00	90.6	-79.5	Greenfields exploration
18-1096	Saddle West	432923.00	6112116.00	1126.00	297.00	269.5	-79.3	Greenfields exploration
18-1097	D2	432868.79	6109468.11	1295.92	651.36	270.0	-73.0	Brownfields exploration
18-1098	D2	433670.43	6109165.40	1135.10	678.79	267.3	-70.7	Brownfields exploration
18-1099	D2	433853.00	6111617.00	1104.00	303.00	45.1	-84.7	Greenfields exploration
18-1100	D2	434025.00	6112000.00	1094.00	295.50	177.3	-78.9	Greenfields exploration
18-1101	Mitzi Lake	432507.00	6111831.00	1189.00	360.00	269.7	-74.6	Greenfields exploration
18-1102	Mitzi Lake	433633.65	6109304.36	1159.13	632.76	270.0	-60.1	Brownfields exploration
18-1103	Mitzi Lake	432453.23	6112602.33	1157.41	327.00	269.2	-69.8	Greenfields exploration
18-1104	Mitzi Lake	431309.05	6109376.06	1172.85	756.00	89.5	-70.1	Greenfields exploration
18-1105	Mitzi Lake	433562.55	6108986.69	1101.97	590.40	89.8	-80.2	Brownfields exploration
18-1106	Mitzi Lake	430927.49	6109281.87	1139.95	762.00	88.1	-70.1	Greenfields exploration
18-1107	Heidi Stock	432867.22	6109470.26	1295.89	495.00	350.1	-75.3	Brownfields exploration
18-1109	Heidi Stock	434272.42	6104357.36	1204.58	206.35	30.4	-69.8	Greenfields exploration
18-1109	Fugro	434272.42	6104357.36	1204.58	206.35	30.4	-69.8	Greenfields exploration
18-1110	Saddle Zone	434027.91	6108899.97	1099.38	465.00	270.0	-80.0	Near-pit exploration
18-1111	Saddle Zone	434130.71	6108852.57	1098.50	400.00	270.0	-85.0	Near-pit exploration
18-1112	Saddle Zone	434053.75	6108857.47	1102.24	534.00	270.0	-65.0	Near-pit exploration
18-1113	Saddle Zone	433927.92	6108891.25	1101.44	350.00	20.0	-80.0	Near-pit exploration

Projection: UTM NAD83 Zone 10N
Azimuth: Relative to True North

Notes: This information should be read together with our news release of October 31, 2018. Tables are current as of September 30, 2018.
C. Paul Jago, a Member of Engineers and Geoscientists British Columbia, is Centerra's qualified person for the purpose of National Instrument 43-101.
Drillholes 18-1078 to 18-10874 completed in June 2018; assay results returned in Q3 2018

Centerra Gold Inc. - Mount Milligan Drilling Summary
Diamond Drill Hole Assay Results
Period: July 1st, 2018 to September 30th, 2018

Drill Hole	Location	Purpose	From (m)	To (m)	Core Length (m)	Au g/t	Cu %	Ag g/t
18-1078	EMBX zone	Section 6109800 N. Test continuity of mineralization in NE corner of ultimate pit.	98.05	117.20	19.15	1.57	0.08	0.90
			including 112.00	*117.20*	*5.20*	*3.43*	*0.09*	*1.59*
			186.00	200.00	14.00	0.18	0.01	0.22
			253.00	260.60	7.60	0.30	0.01	0.28
			268.00	279.81	11.81	0.30	0.01	0.21
			including 274.60	*276.00*	*1.40*	*1.05*	*0.00*	*0.20*
18-1079	WBX zone	Section 6109200 N. Infill for near term mining.	4.20	111.50	107.30	0.45	0.29	1.57
			including 52.00	*54.00*	*2.00*	*2.23*	*0.00*	*6.70*
			including 84.00	*88.00*	*4.00*	*1.55*	*0.26*	*4.50*
			118.81	134.00	15.19	0.17	0.10	8.10
			138.00	151.48	13.48	0.27	0.11	4.05
18-1080	66 zone	Section 6108950 N. Test for gold mineralization at depth and south pit wall targets.	3.96	36.95	32.99	1.100	0.003	0.2
			47.00	172.00	125.00	0.914	0.011	0.3
			including 72.00	*79.00*	*7.00*	*7.408*	*0.022*	*2.1*
			including 97.00	*101.20*	*4.20*	*7.029*	*0.010*	*0.9*
			176.00	262.00	86.00	0.261	0.019	0.6
18-1081	66 zone	Section 6108950 N. Test for gold mineralization at depth and south pit wall targets.	3.05	14.00	10.95	0.482	0.002	0.2
			including 10.00	*12.00*	*2.00*	*1.426*	*0.002*	*0.3*
			22.00	26.00	4.00	0.161	0.001	0.2
			30.00	57.00	27.00	0.363	0.006	0.9
			including 40.00	*42.00*	*2.00*	*2.327*	*0.002*	*0.7*
			62.24	98.38	36.14	0.245	0.011	0.2
			103.00	157.00	54.00	0.460	0.013	0.3
			including 110.00	*115.08*	*5.08*	*2.320*	*0.024*	*1.0*
			221.00	228.00	7.00	0.211	0.101	3.0
			422.00	427.00	5.00	0.306	0.012	2.8
			433.25	442.94	9.69	0.477	0.015	3.5
			including 441.00	*442.94*	*1.94*	*1.526*	*0.015*	*10.4*
18-1082	66 zone	Section 6108950 N. Test for gold mineralization at depth and south pit wall targets.	4.10	149.27	145.17	0.936	0.081	0.8
			including 10.00	*14.00*	*4.00*	*2.938*	*0.052*	*0.3*
			including 78.00	*93.00*	*15.00*	*3.109*	*0.216*	*3.6*
			including 118.00	*124.00*	*6.00*	*1.143*	*0.072*	*1.6*
			157.00	161.00	4.00	0.134	0.030	1.9
			241.00	248.00	7.00	0.264	0.086	3.3
18-1083	66 zone	Section 6108950 N. Test for gold mineralization at depth and south pit wall targets.	3.66	22.00	18.34	0.190	0.044	0.5
			28.00	39.00	11.00	0.111	0.062	0.8
			58.00	64.00	6.00	0.127	0.024	4.0
			81.00	84.00	3.00	0.138	0.024	1.3
			104.00	128.23	24.23	0.169	0.129	1.9
			138.00	143.00	5.00	0.104	0.005	0.2
			147.00	155.00	8.00	0.171	0.001	0.1
			173.00	177.00	4.00	0.202	0.012	0.3
			185.00	189.00	4.00	0.131	0.052	0.6
			299.00	303.00	4.00	0.156	0.194	3.3

Notes: Assays are reported true values without top cutting.
Reported intervals are longer than 2.0 m, grade greater than 0.1 g/t Au and include maximum internal waste of 4.0 m where it exists.
Intervals less than 2.0 m but with grade above 10 g/t Au are also reported (18-1107).
Heidi Stock zone (Greenfields) intervals include those longer than 2.0 m, grading greater than 0.1% Cu and with maximum internal waste of 4.0 m.
This information should be read together with our news release of October 31, 2018. Tables are current as of September 30, 2018.

Centerra Gold Inc. - Mount Milligan Drilling Summary
Diamond Drill Hole Assay Results
Period: July 1st, 2018 to September 30th, 2018

Drill Hole	Location	Purpose	From (m)	To (m)	Core Length (m)	Au g/t	Cu %	Ag g/t
18-1084	66 zone	Section 6109050 N. Test for gold mineralization at depth and south pit wall targets.	3.05	59.00	55.95	1.990	0.044	0.7
			including 25.00	*32.00*	*7.00*	*1.560*	*0.042*	*0.5*
			including 42.00	*54.10*	*12.10*	*6.589*	*0.035*	*0.6*
			150.00	153.00	3.00	0.180	0.018	0.3
			165.00	169.00	4.00	0.143	0.006	0.3
			186.00	193.00	7.00	0.269	0.001	0.1
			198.23	212.00	13.77	0.162	0.001	0.2
			216.00	226.00	10.00	0.177	0.001	0.2
18-1085	Goldmark zone	Section 6109400 N. Test Goldmark-1 shallow geophysical target and the hangingwall/footwall zones of Goldmark stock.	61.20	72.86	11.66	0.193	0.061	1.0
			77.00	85.00	8.00	0.168	0.152	0.8
			93.00	100.00	7.00	0.388	0.098	0.8
			112.00	135.00	23.00	0.166	0.175	0.8
			155.00	159.00	4.00	0.132	0.087	0.8
			164.00	169.72	5.72	0.231	0.133	3.4
			186.00	209.40	23.40	0.255	0.060	0.9
			215.34	219.00	3.66	0.139	0.102	0.9
			227.00	231.00	4.00	0.155	0.188	1.7
			238.00	255.20	17.20	0.185	0.347	7.6
			261.20	291.00	29.80	0.238	0.381	4.8
			331.00	343.46	12.46	0.275	0.287	7.0
			347.84	370.71	22.87	0.211	0.218	4.1
18-1086	Goldmark	Section 6109400 N. Test shallow geophysical target and hangingwall/footwall zones of Goldmark stock.	20.19	43.31	23.12	6.210	0.043	2.8
			including 38.33	*42.00*	*3.67*	*38.052*	*0.081*	*12.9*
			233.04	*235.38*	*2.34*	*0.243*	*0.012*	*0.8*
			261.21	267.77	6.56	0.403	0.163	7.6
			276.00	283.00	7.00	0.128	0.223	0.8
			317.11	*327.00*	*9.89*	*0.146*	*0.255*	*2.0*
			344.00	367.15	23.15	0.436	0.105	1.7
			including 348.00	*350.00*	*2.00*	*1.216*	*0.164*	*2.6*
			including 363.15	*365.15*	*2.00*	*1.858*	*0.059*	*2.8*
			382.30	397.16	14.86	0.628	0.124	4.8
18-1087	D2	Section 6108500 N. Test shallow geophysical target 190 m west of mine lease.	*No significant results*					
18-1088	D2	Section 6108700 N. Test shallow geophysical target 190 m west of mine lease.	*No significant results*					
18-1089	North Slope	Section 433000 E. Test shallow and deep geophysical targets in North Slope dyke zone.	4.57	16.00	11.43	0.536	0.133	0.8
			28.00	32.00	4.00	0.265	0.103	0.4
			135.63	143.00	7.37	0.171	0.014	0.2
			153.00	160.00	7.00	0.110	0.022	0.2
			169.00	175.00	6.00	0.302	0.103	1.8

Notes: Assays are reported true values without top cutting.
Reported intervals are longer than 2.0 m, grade greater than 0.1 g/t Au and include maximum internal waste of 4.0 m where it exists.
Intervals less than 2.0 m but with grade above 10 g/t Au are also reported (18-1107).
Heidi Stock zone (Greenfields) intervals include those longer than 2.0 m, grading greater than 0.1% Cu and with maximum internal waste of 4.0 m.
This information should be read together with our news release of October 31, 2018. Tables are current as of September 30, 2018.

Centerra Gold Inc. - Mount Milligan Drilling Summary
Diamond Drill Hole Assay Results
Period: July 1st, 2018 to September 30th, 2018

Drill Hole	Location	Purpose		From (m)	To (m)	Core Length (m)	Au g/t	Cu %	Ag g/t
18-1089 cont.	North Slope	Section 433000 E. Test shallow and deep geophysical targets in North Slope dyke zone.		190.00	194.00	4.00	0.149	0.178	2.8
				216.34	220.62	4.28	0.261	0.097	3.6
				238.60	242.00	3.40	0.101	0.109	1.6
				337.73	341.00	3.27	0.182	0.197	2.8
				349.00	356.12	7.12	0.195	0.088	1.4
				368.00	375.52	7.52	0.119	0.077	1.1
				385.00	389.00	4.00	0.125	0.071	0.8
				393.00	418.00	25.00	0.263	0.181	4.3
				466.81	478.51	11.70	0.139	0.035	0.5
				528.44	531.00	2.56	4.089	0.044	4.7
				539.00	545.00	6.00	0.412	0.041	11.2
				566.58	572.68	6.10	0.180	0.058	0.7
				590.00	601.98	11.98	0.137	0.012	0.3
18-1090	Goldmark	Section 6109300 N. Test Goldmark stock and footwall, and deep geophysical target.		7.62	13.00	5.38	0.234	0.054	2.2
				72.31	87.54	15.23	0.334	0.086	4.3
			including	*82.60*	*84.30*	*1.70*	*2.088*	*0.220*	*28.4*
				100.80	108.81	8.01	0.168	0.096	2.7
				139.00	178.00	39.00	0.231	0.189	2.4
				192.00	196.00	4.00	0.125	0.100	2.3
				202.00	208.00	6.00	0.126	0.071	2.9
				261.73	264.21	2.48	1.029	0.175	20.1
				270.00	276.66	6.66	0.532	0.083	9.0
			including	*273.00*	*275.00*	*2.00*	*1.151*	*0.093*	*14.5*
				285.20	295.00	9.80	2.075	0.256	27.0
			including	*293.00*	*295.00*	*2.00*	*9.347*	*0.984*	*105.0*
				341.00	349.00	8.00	0.418	0.138	8.9
			including	*347.00*	*349.00*	*2.00*	*1.054*	*0.374*	*28.0*
				366.30	373.00	6.70	0.193	0.016	1.1
				395.38	399.00	3.62	0.236	0.087	1.1
				442.00	497.00	55.00	0.170	0.226	0.8
				502.00	504.95	2.95	1.894	0.045	4.8
				563.00	585.00	22.00	0.135	0.136	0.8
				591.00	613.21	22.21	0.257	0.182	1.9
			including	*591.00*	*593.00*	*2.00*	*1.074*	*0.389*	*5.6*
18-1091	North Slope	Section 6109400 N. Test shallow geophysical targets 640 m west of ultimate pit margin.		31.00	46.00	15.00	0.111	0.025	0.4
				52.00	66.00	14.00	0.292	0.023	0.3
				92.00	104.00	12.00	0.352	0.019	0.9
			including	*96.00*	*98.00*	*2.00*	*1.404*	*0.038*	*3.0*
				111.37	118.00	6.63	0.218	0.022	0.2
				129.00	135.00	6.00	0.113	0.009	0.1
				149.35	153.00	3.65	0.190	0.022	0.5
				191.00	198.00	7.00	0.193	0.016	0.2
				202.00	216.00	14.00	0.745	0.017	0.5
			including	*214.00*	*216.00*	*2.00*	*3.864*	*0.030*	*1.5*
				226.00	232.00	6.00	0.393	0.013	0.4
				319.00	331.32	12.32	0.289	0.085	4.2
				338.00	343.00	5.00	0.135	0.159	2.4
				353.00	356.00	3.00	0.117	0.070	0.7

Notes: Assays are reported true values without top cutting.
Reported intervals are longer than 2.0 m, grade greater than 0.1 g/t Au and include maximum internal waste of 4.0 m where it exists.
Intervals less than 2.0 m but with grade above 10 g/t Au are also reported (18-1107).
Heidi Stock zone (Greenfields) intervals include those longer than 2.0 m, grading greater than 0.1% Cu and with maximum internal waste of 4.0 m.
This information should be read together with our news release of October 31, 2018. Tables are current as of September 30, 2018.

Centerra Gold Inc. - Mount Milligan Drilling Summary
Diamond Drill Hole Assay Results
Period: July 1st, 2018 to September 30th, 2018

Drill Hole	Location	Purpose		From (m)	To (m)	Core Length (m)	Au g/t	Cu %	Ag g/t
18-1091 cont.	North Slope	Section 6109400 N. Test shallow geophysical targets 640 m west of ultimate pit margin.		373.11	396.00	22.89	0.261	0.175	6.7
				406.00	409.52	3.52	0.235	0.113	3.8
				417.00	434.00	17.00	0.140	0.153	1.5
				444.00	454.00	10.00	0.201	0.061	2.6
				461.00	480.67	19.67	0.449	0.056	7.2
			including	*464.73*	*466.00*	*1.27*	*1.916*	*0.037*	*35.6*
			including	*470.00*	*472.00*	*2.00*	*1.283*	*0.045*	*4.1*
				494.00	510.00	16.00	0.503	0.138	5.6
			including	*502.00*	*504.00*	*2.00*	*2.281*	*0.190*	*9.4*
				516.53	521.20	4.67	0.132	0.130	1.9
				539.00	541.63	2.63	0.286	0.016	0.1
18-1092	D2	Section 6108500 N. Test shallow geophysical target 190 m west of mine lease.	*No significant results*						
18-1093	Saddle West	Section 6109000 N Test deep geophysical target 300 m west of ultimate pit boundary.		89.00	93.00	4.00	0.373	0.054	17.8
				156.34	161.65	5.31	0.511	0.082	7.5
				179.03	183.00	3.97	0.922	0.135	20.8
				188.23	192.00	3.77	0.115	0.054	1.2
				242.00	265.04	23.04	0.982	0.073	4.6
			including	*262.15*	*265.04*	*2.89*	*6.537*	*0.115*	*8.5*
				278.03	290.00	11.97	0.160	0.028	1.5
				361.00	363.10	2.10	1.100	0.078	1.2
				388.00	398.22	10.22	0.102	0.078	0.3
				414.00	418.36	4.36	0.661	0.053	0.6
18-1094	D2	Section 6108700 N. Test shallow geophysical target 250 m west of mine lease boundary.		284.00	290.00	6.00	0.261	0.029	1.6
18-1095	Mitzi East	Section 6111700 N. Test shallow geophysical anomaly 170 m north of the mine lease boundary.	*No significant results*						
18-1096	Mitzi East	Section 6112100 N. Test shallow geophysical anomaly 590 m north of the mine lease boundary.	*No significant results*						
18-1097	North Slope	Section 6109450 N. Test shallow and deep geophysical targets and mineralized fault block from 2010 drilling. Collared 730 m west of ultimate pit boundary.		75.00	83.00	8.00	0.165	0.053	0.6
				88.00	98.00	10.00	0.110	0.020	0.3
				126.50	149.00	22.50	0.674	0.020	0.4
			including	*132.00*	*134.00*	*2.00*	*1.172*	*0.023*	*1.1*
			including	*140.00*	*145.00*	*5.00*	*2.015*	*0.023*	*0.6*
				153.00	161.16	8.16	0.614	0.023	0.4
			including	*153.00*	*155.00*	*2.00*	*1.966*	*0.032*	*0.7*
				193.00	224.00	31.00	0.358	0.021	0.2
			including	*193.00*	*198.00*	*5.00*	*0.980*	*0.032*	*0.4*
				232.00	279.00	47.00	0.387	0.028	0.3
			including	*238.00*	*245.10*	*7.10*	*1.117*	*0.021*	*0.5*
				283.50	382.50	99.00	0.346	0.175	2.4

Notes: Assays are reported true values without top cutting.
Reported intervals are longer than 2.0 m, grade greater than 0.1 g/t Au and include maximum internal waste of 4.0 m where it exists.
Intervals less than 2.0 m but with grade above 10 g/t Au are also reported (18-1107).
Heidi Stock zone (Greenfields) intervals include those longer than 2.0 m, grading greater than 0.1% Cu and with maximum internal waste of 4.0 m.
This information should be read together with our news release of October 31, 2018. Tables are current as of September 30, 2018.

Centerra Gold Inc. - Mount Milligan Drilling Summary
Diamond Drill Hole Assay Results
Period: July 1st, 2018 to September 30th, 2018

Drill Hole	Location	Purpose	From (m)		To (m)	Core Length (m)	Au g/t	Cu %	Ag g/t
18-1097 cont.	North Slope		including	*305.08*	*307.94*	*2.86*	*2.580*	*0.682*	*14.9*
				397.50	404.93	7.43	0.121	0.083	3.5
				413.19	487.00	73.81	0.212	0.230	3.2
				507.00	532.00	25.00	0.185	0.102	1.3
				539.00	563.04	24.04	0.188	0.159	2.8
				619.73	645.05	25.32	0.205	0.151	2.9
18-1098	Goldmark	Section 6109150 N. Test Goldmark stock and footwall, deep geophysical target, west-side-up fault block theory across NW trending fault. Collared 45 m west of the ultimate pit boundary.		95.20	110.34	15.14	0.559	0.199	14.3
			including	*97.20*	*99.20*	*2.00*	*1.006*	*0.163*	*14.5*
				160.00	171.00	11.00	1.457	0.329	31.0
				177.00	181.00	4.00	0.169	0.214	5.8
				191.00	199.00	8.00	0.110	0.220	3.2
				303.00	308.45	5.45	0.187	0.215	4.7
				391.70	395.62	3.92	0.173	0.036	0.4
				408.30	420.00	11.70	0.177	0.127	0.7
				552.50	558.50	6.00	0.521	0.038	1.6
				604.00	614.00	10.00	0.167	0.099	0.4
				619.00	633.09	14.09	0.174	0.153	1.1
				646.00	650.00	4.00	0.333	0.050	0.6
				654.00	660.00	6.00	0.573	0.065	0.7
			including	*654.00*	*656.00*	*2.00*	*1.500*	*0.072*	*1.1*
				664.00	671.45	7.45	0.727	0.071	2.3
			including	*668.00*	*670.00*	*2.00*	*2.235*	*0.091*	*3.6*
18-1099	Mitzi East	Section 6111600 N. Test shallow geophysical anomaly 95 m north of the mine lease boundary.	*No significant results*						
18-1100	Mitzi East	Section 6112000 N. Test shallow geophysical anomaly 480 m north of the mine lease boundary.	*No significant results*						
18-1101	Mitzi East	Section 6111850 N. Test shallow geophysical anomaly 590 m north of the mine lease boundary.	*No significant results*						
18-1102	Goldmark	Section 6109300 N. Test the Goldmark stock and footwall down-dip of 18-1090 and for DWBX stock extension at depth. Collared 12 m west of the mine lease boundary.		49.00	52.00	3.00	0.124	0.228	0.6
				58.81	62.85	4.04	0.127	0.263	1.0
				132.00	137.00	5.00	0.185	0.161	1.2
				157.30	161.00	3.70	0.329	0.099	7.3
				165.00	180.00	15.00	0.622	0.321	6.6
			including	*178.00*	*180.00*	*2.00*	*2.141*	*0.246*	*1.6*
				208.00	210.25	2.25	0.435	0.515	4.6
				240.00	243.10	3.10	1.752	0.036	34.0
				360.00	363.72	3.72	0.154	0.028	0.6
				457.50	492.30	34.80	0.416	0.145	1.7
			including	*458.00*	*459.31*	*1.31*	*4.412*	*0.069*	*12.9*
				508.00	531.00	23.00	0.146	0.332	1.5
				593.00	611.50	18.50	0.430	0.124	2.1
			including	*595.00*	*597.00*	*2.00*	*1.962*	*0.242*	*4.6*
			including	*609.50*	*611.50*	*2.00*	*1.034*	*0.014*	*3.9*

Notes: Assays are reported true values without top cutting.
Reported intervals are longer than 2.0 m, grade greater than 0.1 g/t Au and include maximum internal waste of 4.0 m where it exists.
Intervals less than 2.0 m but with grade above 10 g/t Au are also reported (18-1107).
Heidi Stock zone (Greenfields) intervals include those longer than 2.0 m, grading greater than 0.1% Cu and with maximum internal waste of 4.0 m.
This information should be read together with our news release of October 31, 2018. Tables are current as of September 30, 2018.

Centerra Gold Inc. - Mount Milligan Drilling Summary
Diamond Drill Hole Assay Results
Period: July 1st, 2018 to September 30th, 2018

Drill Hole	Location	Purpose	From (m)	To (m)	Core Length (m)	Au g/t	Cu %	Ag g/t
18-1103	Mitzi East	Section 6112600 N. Test shallow geophysical anomaly 1 km north of the mine lease boundary.	*No significant results*					
18-1104	Heidi Stock	Section 6109350 N. Test Heidi stock and down dip extensions of North Slope and Goldmark zones. Collared 455 m west of the mine lease boundary.	12.65	17.00	4.35	0.057	0.118	1.5
			79.50	82.83	3.33	0.039	0.405	9.6
			260.00	268.00	8.00	0.029	0.261	8.0
			489.00	495.00	6.00	0.156	0.013	1.3
			568.00	588.00	20.00	0.206	0.132	1.9
			593.00	603.00	10.00	0.158	0.087	3.5
			678.00	687.17	9.17	0.028	0.183	0.4
			692.16	704.00	11.84	0.040	0.138	0.8
18-1105	Saddle West	Section 6108950 N. Test for down dip extension of the Saddle Zone, 80 m to the west of 11-1019. Collared 295 m west of the mine lease boundary.	142.00	156.18	14.18	0.821	0.109	7.3
			including 144.00	*151.41*	*7.41*	*1.381*	*0.099*	*10.1*
			177.50	181.37	3.87	0.683	0.021	0.5
			191.05	199.43	8.38	0.256	0.122	3.2
			219.30	227.20	7.90	1.164	0.161	6.7
			including 219.30	*221.28*	*1.98*	*3.666*	*0.371*	*10.9*
			370.72	374.48	3.76	0.166	0.294	1.4
			412.00	444.00	32.00	0.143	0.102	1.0
			482.00	487.75	5.75	0.509	0.096	2.4
18-1106	Heidi Stock	Section 6109300 N. Test Heidi stock and magnetic anomaly, and for down dip extensions of North Slope and Goldmark mineralization. Collared 830 m west of mine lease boundary.	17.00	50.60	33.60	0.074	0.205	2.86
			including 18.48	*22.00*	*3.52*	*0.176*	*0.416*	*5.30*
			including 33.00	*35.00*	*2.00*	*0.116*	*0.254*	*3.40*
			77.12	91.60	14.48	0.026	0.135	2.61
			103.00	122.24	19.24	0.019	0.140	1.87
			203.16	219.94	16.78	0.023	0.144	3.42
			234.50	238.50	4.00	0.019	0.118	1.00
			259.40	263.00	3.60	0.020	0.118	3.49
18-1107	North Slope	Section 432850 E. Test shallow and deep geophysical targets, test for Oliver fault and continuation of 18-1089 mineralization. Collared 710 m west of the ultimate pit boundary.	66.00	84.34	18.34	1.408	0.076	3.8
			including 83.00	*84.34*	*1.34*	*16.200*	*0.327*	*36.0*
			94.00	105.00	11.00	0.140	0.125	0.7
			142.00	148.00	6.00	0.616	0.166	2.3
			including 144.00	*145.15*	*1.15*	*2.415*	*0.609*	*7.9*
			187.00	191.95	4.95	0.403	0.133	1.6
			210.00	231.00	21.00	0.216	0.062	0.7
			246.00	281.00	35.00	0.359	0.214	2.2
			301.07	303.00	1.93	18.300	0.122	23.6
			313.00	339.50	26.50	0.204	0.136	1.5
			354.00	357.00	3.00	0.154	0.249	3.5
			426.96	445.00	18.04	0.392	0.160	3.2
			including 426.96	*428.65*	*1.69*	*2.727*	*0.121*	*4.1*
			453.00	456.73	3.73	0.200	0.200	3.5
18-1108	Saddle West		17.00	53.00	36.00	0.380	0.075	1.1
			69.35	86.39	17.04	0.205	0.090	1.1
			112.11	120.00	7.89	4.687	0.034	3.8
			including 112.11	*116.00*	*3.89*	*9.357*	*0.024*	*6.9*
			131.00	136.00	5.00	0.247	0.077	0.7

Notes: Assays are reported true values without top cutting.
Reported intervals are longer than 2.0 m, grade greater than 0.1 g/t Au and include maximum internal waste of 4.0 m where it exists.
Intervals less than 2.0 m but with grade above 10 g/t Au are also reported (18-1107).
Heidi Stock zone (Greenfields) intervals include those longer than 2.0 m, grading greater than 0.1% Cu and with maximum internal waste of 4.0 m.
This information should be read together with our news release of October 31, 2018. Tables are current as of September 30, 2018.

Centerra Gold Inc. - Mount Milligan Drilling Summary
Diamond Drill Hole Assay Results
Period: July 1st, 2018 to September 30th, 2018

Drill Hole	Location	Purpose	From (m)	To (m)	Core Length (m)	Au g/t	Cu %	Ag g/t
18-1108 cont.	Saddle West	Section 6109000 N. Test for down dip extension of Saddle zone and for zoned mineralization with high Au zone at shallower levels and Cu-Au zone at depth. Collared 24 m west of the ultimate pit boundary.	183.59	206.00	22.41	0.282	0.077	1.5
			224.00	229.78	5.78	0.156	0.127	0.7
			247.00	251.00	4.00	0.231	0.262	0.7
			273.00	282.00	9.00	0.112	0.078	14.4
			299.00	307.00	8.00	0.322	0.192	1.1
			311.00	329.00	18.00	0.140	0.171	0.7
			337.00	350.00	13.00	0.223	0.340	2.8
			364.00	368.00	4.00	0.125	0.256	1.3
			379.00	381.19	2.19	0.206	0.065	0.4
			390.00	398.89	8.89	0.216	0.187	0.5
			404.00	422.00	18.00	0.143	0.145	1.1
			426.00	440.00	14.00	0.178	0.174	1.6
			456.00	464.00	8.00	0.192	0.145	0.5
			469.00	471.74	2.74	0.123	0.122	0.5
			506.00	516.00	10.00	0.264	0.060	2.4
			534.00	536.70	2.70	0.458	0.018	1.1
18-1109	Fugro-1	Section 6104350 N. Test shallow geophysical anomaly 1.5 km south of the mine lease boundary.	*No significant results*					
18-1110	Saddle	Section 6108900 N. Test down dip extension of 18-1057 mineralization.	*Drilled in Q3. Assay results pending.*					
18-1111	Saddle	Section 6108850 N. Infill and test for mineralization at depth near Unnamed Stock.	Drilled in Q3. Assay results pending.					
18-1112	Saddle	Section 6108850 N. Infill and test for mineralization at depth near Unnamed Stock.	*Drilled in Q3. Assay results pending.*					
18-1113	Saddle	Section 6108850 N. Infill and test for mineralization at depth near Unnamed Stock.	*Drilled in Q3. Assay results pending.*					

Notes: Assays are reported true values without top cutting.
Reported intervals are longer than 2.0 m, grade greater than 0.1 g/t Au and include maximum internal waste of 4.0 m where it exists.
Intervals less than 2.0 m but with grade above 10 g/t Au are also reported (18-1107).
Heidi Stock zone (Greenfields) intervals include those longer than 2.0 m, grading greater than 0.1% Cu and with maximum internal waste of 4.0 m.
This information should be read together with our news release of October 31, 2018. Tables are current as of September 30, 2018.



This information should be read together with our news release of October 31, 2018.
C. Paul Jago, a Member of Engineers and Geoscientists British Columbia, is Centerra's qualified person for the purpose of National Instrument 43-101.



Figure 2

2018 Q3 Near Pit & Brownfields Drill Hole Locations

This information should be read together with our news release of October 31, 2018.
C. Paul Jago, a Member of Engineers and Geoscientists British Columbia, is Centerra's qualified person for the purpose of National Instrument 43-101.



Figure 3 — EMBX zone
2018 Q3 Mt Milligan
Section N6109800 (+/- 50m)
Looking North

This information should be read together with our news release of October 31, 2018.
C. Paul Jago, a Member of Engineers and Geoscientists British Columbia, is Centerra's qualified person for the purpose of National Instrument 43-101.



Figure 4 — WBX zone

2018 Q3 Mt Milligan

Section N6109200 (+/- 25m)

Looking North

This information should be read together with our news release of October 31, 2018.

C. Paul Jago, a Member of Engineers and Geoscientists British Columbia, is Centerra's qualified person for the purpose of National Instrument 43-101.



Figure 5 —66 zone

2018 Q3 Mt Milligan

Section N6108900 (+/- 50m)

Looking North

This information should be read together with our news release of October 31, 2018.

C. Paul Jago, a Member of Engineers and Geoscientists British Columbia, is Centerra's qualified person for the purpose of National Instrument 43-101.



Figure 6 — 66 zone

2018 Q3 Mt Milligan

Section N6109050 (+/- 25m)

Looking North

This information should be read together with our news release of October 31, 2018.

C. Paul Jago, a Member of Engineers and Geoscientists British Columbia, is Centerra's qualified person for the purpose of National Instrument 43-101.



Figure 7—Saddle West

2018 Q3 Mt Milligan

Section N6109000 (+/- 50m)

Looking North

This information should be read together with our news release of October 31, 2018.

C. Paul Jago, a Member of Engineers and Geoscientists British Columbia, is Centerra's qualified person for the purpose of National Instrument 43-101.



Figure 8—Goldmark
2018 Q3 Mt Milligan
Section N6109300 (+/- 100m)
Looking North

This information should be read together with our news release of October 31, 2018.

C. Paul Jago, a Member of Engineers and Geoscientists British Columbia, is Centerra's qualified person for the purpose of National Instrument 43-101.



This information should be read together with our news release of October 31, 2018.

C. Paul Jago, a Member of Engineers and Geoscientists British Columbia, is Centerra's qualified person for the purpose of National Instrument 43-101.



This information should be read together with our news release of October 31, 2018.

C. Paul Jago, a Member of Engineers and Geoscientists British Columbia, is Centerra's qualified person for the purpose of National Instrument 43-101.



This information should be read together with our news release of October 31, 2018.

C. Paul Jago, a Member of Engineers and Geoscientists British Columbia, is Centerra's qualified person for the purpose of National Instrument 43-101.



Figure 12 — D2 zone

2018 Q3 Mt Milligan

Section N6108750 (+/- 25m)

Looking North

This information should be read together with our news release of October 31, 2018.

C. Paul Jago, a Member of Engineers and Geoscientists British Columbia, is Centerra's qualified person for the purpose of National Instrument 43-101.



Figure 13 — Heidi Stock

2018 Q3 Mt Milligan

Section N6109350 (+/- 150m)

Looking North

This information should be read together with our news release of October 31, 2018.

C. Paul Jago, a Member of Engineers and Geoscientists British Columbia, is Centerra's qualified person for the purpose of National Instrument 43-101.



This information should be read together with our news release of October 31, 2018.

C. Paul Jago, a Member of Engineers and Geoscientists British Columbia, is Centerra's qualified person for the purpose of National Instrument 43-101.

Centerra Gold Inc. - Öksüt Gold Project, Turkey
Diamond Drill Hole Locations
Period July 1st, 2018 to September 30th, 2018

Drill Hole	Target	Purpose	Location Easting *	Location Northing *	Elevation (m)	Length (m)	Collar Azimuth **	Collar Dip
ODD0308	Keltepe	Resource expansion	718,695	4,240,987	1,666	186.90	280.00	-50
ODD0309	Keltepe	Resource expansion	719,221	4,240,425	1,781	414.60	0.00	-90
ODD0310	Keltepe	Resource upgrade & supergene Cu	719,571	4,240,440	1,852	312.70	0.00	-90
ODD0311	Keltepe	Resource upgrade & supergene Cu	719,398	4,240,581	1,809	121.30	0.00	-90
ODD0311A	Keltepe	Resource upgrade & supergene Cu	719,395	4,240,581	1,810	368.50	0.00	-90
ODD0312	Keltepe	Resource upgrade & supergene Cu	719,501	4,240,469	1,844	345.50	0.00	-90
ODD0313	Keltepe	Resource upgrade & supergene Cu	719,400	4,240,392	1,823	263.30	0.00	-90
ODD0314	Keltepe NW	Exploration	718,647	4,240,976	1,653	116.00	280.00	-50
ODD0315	Boztepe	Exploration	717,637	4,240,506	1,722	532.40	0.00	-90
ODD0316	Keltepe	Exploration	719,391	4,240,447	1,823	460.90	0.00	-90
ODD0317	Keltepe	Exploration	718,949	4,240,664	1,730	358.40	0.00	-90
ODD0318	Keltepe	Resource expansion	719,201	4,240,341	1,764	In progress	0.00	-90
ODD0319	Yelibelen	Exploration	719,163	4,239,228	1,701	180.20	260.00	-60

Notes: Section line is location of the hole collar.
This information should be read together with our news release of October 31, 2018. Tables are current as of September 30, 2018.
Mustafa Cihan, a Member of the Australian Institute of Geoscientists (AIG), is Centerra's qualified person for the purpose of National Instrument 43-101.
Table is current as of October 12th, 2018.

* Datum is UTM ED50 Zone 36
** Azimuths are relative to grid

Centerra Gold Inc. - Öksüt Gold Project

Diamond Drill Hole Assay Results

Period July 1st, 2018 to September 30th, 2018

Drill Hole	Target	Purpose	From (m)	To (m)	Core Length (m)	Au (g/t)	Cu (%)	Mo (%)	Oxidation
ODD0308	Keltepe	Resource expansion	66.0	114.8	48.8	0.44			*Oxide*
			131.8	146.9	15.1	0.72			*Oxide*
			includes 131.8	138.2	6.4	1.30			*Oxide*
			180.6	190.3	9.7	0.39			*Oxide*
			196.6	221.2	24.6	0.31			*Oxide*
			227.2	237.0	9.8	0.22			*Oxide*
			243.0	250.8	7.8	3.68			*Oxide*
			includes 244.6	250.8	6.2	4.44			*Oxide*
ODD0309	Keltepe	Resource expansion	15.1	23.0	7.9	0.23			*Oxide*
			120.3	144.7	24.4	0.53			*Oxide*
			183.4	190.8	7.4	0.26			*Oxide*
			342.9	345.8	2.9	0.13	0.94		*Sulphide*
			383.5	390.2	6.7	0.21	0.37		*Sulphide*
ODD0310	Keltepe	Resource upgrade & supergene Cu	61.5	165.3	103.8	1.64			*Oxide*
			includes 61.5	106.9	45.4	3.15			*Oxide*
			195.0	202.0	7.0	0.25			*Oxide*
			236.8	247.9	11.1	0.45			*Oxide*
			274.9	281.9	7.0	0.61			*Oxide*
			280.2	282.8	2.6	0.69	5.17		*Sulphide*
ODD0311	Keltepe	Resource upgrade & supergene Cu	Low core recovery - assays are not reportable - repeated as ODD0311A.						
ODD0311A	Keltepe	Resource upgrade & supergene Cu	25.3	205.7	180.4	0.88			*Oxide*
			includes 37.3	51.0	13.7	1.32			*Oxide*
			includes 68.0	75.0	7.0	2.37			*Oxide*
			includes 142.7	149.0	6.3	1.30			*Oxide*
			includes 175.2	200.7	25.5	1.17			*Oxide*
			317.6	351.3	33.7	0.41			*Partially Oxidized*
			343.8	348.8	5.0	0.38	1.49		*Partially Oxidized*
ODD0312	Keltepe	Resource upgrade & supergene Cu	66.5	158.0	91.5	2.04			Oxide
			includes 67.2	79.2	12.0	4.64			Oxide
			includes 99.8	137.9	38.1	2.92			Oxide
			179.0	195.3	16.3	0.35			Oxide
			215.8	267.4	51.6	0.60			Oxide
			includes 230.8	244.2	13.4	1.55			Oxide
			275.8	303.4	27.6	0.77			Sulphide
			includes 291.0	302.4	11.4	1.29			Sulphide
			288.0	295.1	7.1	0.87	0.34		Sulphide
			includes 290.0	291.0	1.0	0.53	1.04		Sulphide
			309.4	332.0	22.6	0.80			Sulphide
ODD0313	Keltepe	Resource upgrade & supergene Cu	71.5	233.6	162.1	1.65			Oxide
			includes 83.0	91.9	8.9	1.92			Oxide
			includes 106.5	164.3	57.8	2.86			Oxide
			includes 190.8	210.4	19.6	1.60			Oxide
			233.6	254.6	21.0	1.56			Partially Oxidized
			219.9	236.8	16.9	1.72	0.77		Partially Oxidized
			includes 224.9	225.9	1.0	0.91	1.62		Partially Oxidized
			includes 228.9	230.1	1.2	0.46	1.16		Partially Oxidized
			includes 233.6	236.0	2.4	3.52	3.05		Partially Oxidized
ODD0314	Keltepe NW	Exploration	No Significant Intercept.						
ODD0315	Boztepe	Exploration	188.5	190.5	2.0		0.20		Sulphide
			311.2	313.1	1.9			0.03	Sulphide

Notes: Mineralized intervals are greater than 0.20 g/t Au, 0.15% Cu.

Higher grade sub-intervals are greater than 1.00 g/t Au.

Maximum of 5m internal dilution is allowed.

True widths for mineralized zones are about 60% to 90% of stated down hole interval.

Oxidation assignment is a visual discrimination from core logging.

This information should be read together with our news release of October 31, 2018. Tables are current as of September 30, 2018.

Mustafa Cihan, a Member of the Australian Institute of Geoscientists (AIG), is Centerra's qualified person for the purpose of National Instrument 43-101.

Centerra Gold Inc. - Öksüt Gold Project

Diamond Drill Hole Assay Results

Period July 1st, 2018 to September 30th, 2018

Drill Hole	Target	Purpose		From (m)	To (m)	Core Length (m)	Au (g/t)	Cu (%)	Mo (%)	Oxidation
ODD0316	Keltepe	Resource upgrade & supergene Cu		16.6	209.8	193.2	2.20			Oxide
			includes	34.5	120.5	86.0	3.27			Oxide
			includes	128.0	162.4	34.4	2.31			Oxide
				180.0	188.7	8.7	2.50	0.50		Oxide
			includes	180.0	182.1	2.1	1.72	1.70		Oxide
				209.8	261.1	51.3	1.67	1.15		Sulphide
			includes	209.8	214.1	4.3	2.30	8.89		Sulphide
				272.0	280.2	8.2	0.29			Sulphide
				287.6	320.0	32.4	0.55			Sulphide
			includes	311.0	318.0	7.0	1.06			Sulphide
				302.0	321.3	19.3	0.69	0.56		Sulphide
			includes	304.0	305.6	1.6	0.67	1.99		Sulphide
			includes	309.7	311.0	1.3	0.94	1.72		Sulphide
				331.5	337.5	6.0	0.30			Sulphide
				368.4	375.8	7.4	0.31			Sulphide
				389.8	403.8	14.0	0.69			Sulphide
ODD0317	Keltepe	Supergene Cu	Assays are pending.							
ODD0318	Keltepe	Resource expansion	Assays are pending.							
ODD0319	Yelibelen	Exploration	Assays are pending.							

Notes: Mineralized intervals are greater than 0.20 g/t Au, 0.15% Cu.

Higher grade sub-intervals are greater than 1.00 g/t Au.

Maximum of 5m internal dilution is allowed.

True widths for mineralized zones are about 60% to 90% of stated down hole interval.

Oxidation assignment is a visual discrimination from core logging.

This information should be read together with our news release of October 31, 2018. Tables are current as of September 30, 2018.

Mustafa Cihan, a Member of the Australian Institute of Geoscientists (AIG), is Centerra's qualified person for the purpose of National Instrument 43-101.

Exploration – Q3 2018

Öksüt Gold Project – Drill hole Plan Map



This information should be read together with our news release of October 31, 2018.
Mustafa Cihan, a Member of the Australian Institute of Geoscientists (AIG), is Centerra's qualified person for the purpose of National Instrument 43-101.

Öksüt Gold Project – Keltepe Section *AB*



This information should be read together with our news release of October 31, 2018.
Mustafa Cihan, a Member of the Australian Institute of Geoscientists (AIG), is Centerra's qualified person for the purpose of National Instrument 43-101.

Öksüt Gold Project – Keltepe Section *CD*



This information should be read together with our news release of October 31, 2018.
Mustafa Cihan, a Member of the Australian Institute of Geoscientists (AIG), is Centerra's qualified person for the purpose of National Instrument 43-101.

Öksüt Gold Project – Keltepe Section *EF*



This information should be read together with our news release of October 31, 2018.
Mustafa Cihan, a Member of the Australian Institute of Geoscientists (AIG), is Centerra's qualified person for the purpose of National Instrument 43-101.

Öksüt Gold Project – Keltepe Section *GH*

centerraGOLD



This information should be read together with our news release of October 31, 2018.
Mustafa Cihan, a Member of the Australian Institute of Geoscientists (AIG), is Centerra's qualified person for the purpose of National Instrument 43-101.